WEEKLY CHECKLIST

E-ONE AERIALS

		DATE	DATE	DATE	DATE	DATE	DATE	DATE	
		HOURS	HOURS	HOURS	HOURS	HOURS	HOURS	HOURS	
LADDER ASSEMBLY	1. Inspect alignment and/or damage to pulleys.								INITIAL
	2. Inspect for cracked or damaged welds.								INITIAL
	3. Clean and lube slide track extrusions and slide pads.								INITIAL
	4. Clean and lube waterway.								INITIAL
LADDER LIFT CYLINDERS	1. Inspect cylinder rod seal for leakage (static leaking is normal).								INITIAL
	2. Inspect cylinder rod for scoring.								INITIAL
	3. Inspect lock valves, hydraulic lines and fittings for leakage and fastening.								INITIAL
LADDER EXT. CYLINDERS	1. Inspect cylinder rod for scoring.								INITIAL
	2. Inspect cylinder rod for seal leakage.								INITIAL
	3. Inspect velocity fuses, hydraulic lines and fittings for leakage and fastening.								INITIAL
TURNTABLE DECK & SUPPORT	1. Inspect railing and fasteners for tightness.								INITIAL
	2. Clean any mud, oil and grease on turntable deck.								INITIAL

WEEKLY CHECKLIST

E-ONE AERIALS

PAGE 2

		DATE	DATE	DATE	DATE	DATE	DATE	DATE	
		HOURS	HOURS	HOURS	HOURS	HOURS	HOURS	HOURS	
CONTROL STATION	1. Inspect panel lights and pressure gauges for operation.								INITIAL
HYDRAULIC SWIVEL	2. Inspect inside ladder tunnel for hydraulic fittings and line leakage.								INITIAL
OUTRIGGER CONTROLS	1. Inspect control switches.								INITIAL
	2. Inspect hydraulic fittings and lines for leakage and fastening.								INITIAL
INTERLOCK CHECK	1. Inspect jack/ladder interlock function and indicator light functions (ladder approx. 1" out of cradle)								INITIAL
OUTRIGGERS	1. Inspect jack pad pivot pins, retainer rings and retainer plate bolts.								INITIAL
	2. Inspect jack pad pivot pins for freedom of movement.								INITIAL
	3. Inspect cylinder rod seal for leakage (static leaking is normal).								INITIAL
	4. Inspect cylinder rod for scoring.								INITIAL
HYDRAULIC PUMP & PTO	1. Inspect air lines for leakage and fastening.								INITIAL
	2. Inspect hydraulic lines for leakage and fastening.								INITIAL